BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Construction of Rain Water Harvesting pits and Toilets at Parks in ward no -04.**
2	Sanctioned Estimate No. And Date	
3	Name of the Contractor	**Sri G venkategowda.**
4	Time Stipulated for Completion of work	90 days.
5	Date of Commencement	02/05/2020
6	Date of Completion:	30/06/2020
7	Measurment Recorded	
	M B No	1001
	Page No	100073 to 100081
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	SACHIN. H.P.
	2) Asst. Engineer	Ramanjeevaiah

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
1499102/-	1494660/-	-	4442/-	

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

Ramanjeevaiah

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE